

# Day and Night Work: Wolcott Ave. to Warden Ave.

## As early as February 2022 to June 2023



### What work is taking place?

Crews will be mobilizing to Kimridge & Wolcott Avenue as early as February 2022 to begin construction activities in the area to support the installation of Retaining Wall 10 and 14. Work will also continue on the Danforth and Warden bridge widenings to stage 2 and stage 3. A summary of all construction activities in the area, along with the anticipated durations for each, has been included below.

Construction Activities	Scheduled Start Date	Expected Duration	Hours of Work	What to Expect
Danforth Bridge	December 2021	Approx. 11 months	Day & Night Shift	Crews will continue with works at the Danforth Bridge. Details on the Bridge works and traffic impacts will be shared with the community in advance
Warden Bridge	December 2021	Approx. 10 Months	Day & Night shift	Crews will continue with the works at Warden Bridge. Details on the Bridge Works and traffic impacts will be shared with the community in advance.
Tree and Vegetation Removal	February 2022	Approx. 1 month	Day Shift	Refer to description above. Equipment for this work includes: a tree feller, feller buncher, mulcher, dozer, excavator, and dump trucks.
Grading	March 2022	Approx. 1 Month	Day & Night Shift	Preparatory work for the retaining wall installation and construction of an access road. Equipment for this work includes: a dozer, excavator, and dump trucks.
Concrete Retaining Wall 10	April 2022	Approx. 11 months	Day Shift	The retaining wall is made up of reinforced concrete and backfilled with earth to ground elevation. Equipment for this work includes: an excavator, dump truck, and concrete trucks and pump.

Electrical Raceway Installation	December 2022	Approx. 2 months	Day & Night Shift	Underground installation of electrical conduit for the future track electrification. Equipment for this work includes: an excavator and packers.
Concrete Retaining Wall 14	March 2023	Approx. 2 Months	Day shift	The retaining wall is made up of reinforced concrete and backfilled with earth to ground elevation. Equipment for this work includes: an excavator, dump truck, and concrete trucks and pump.
Restoration	April 2023	Approx. 2 Months	Day Shift	Restoration of disturbed areas with topsoil, hydorseeding, final grading and tie-in works. Equipment for this work includes: Mini excavators, dump trucks, and water trucks.
<p>* Please note that dates and times are approximate, and work could be rescheduled.</p> <p>* Please note that weekend work may be required.</p>				

Residents should expect some noise, vibration, dust, and site lighting. Work crews will take reasonable precautions to minimize disturbances to residents, including the following:

- No idling of non-essential equipment to reduce the accumulation of construction noise.
- Pointing lights away from residential windows.
- Noise vibration monitoring will be set up to ensure that noise levels are within exposure limits.

## HOURS OF WORK

- Day shift work will occur between the hours of 7:00 a.m. and 7:00 p.m. five (5) days per week (Monday to Friday).
- Night shift work will occur between the hours of 7:00 p.m. and 7:00 a.m. five (5) days per week (Sunday to Thursday).
- Work may be rescheduled due to unforeseen circumstances.

## TRAFFIC & PEDESTRIAN DETAILS

- The corridor will be accessed via Kimridge Ave (at the south end of Mystic Ave), north of the rail corridor.
- Increased construction vehicles and equipment can be expected in the work area.
- Pedestrian access will be restricted on Kimridge Ave beginning May 2022. On lane will be closed during the Cast-in-Place Concrete Retaining Wall 10 construction activities and a detour will be put into place until this work is completed.

## TRANSIT INFORMATION

- No impacts to TTC or other public transit modes are anticipated during this work.

## OTHER INFORMATION

- For the latest information on what's happening in your area please e-mail [TorontoEast@Metrolinx.com](mailto:TorontoEast@Metrolinx.com) and ask to subscribe to our weekly e-newsletter.
- Please exercise caution around active construction sites.

## PROJECT INFORMATION

- We're making improvements today to bring you even more service in the future. Preparatory early works are underway on the Lakeshore East Rail Corridor Expansion project in Toronto. This project covers the area between Pape Avenue and Kennedy Road. Completing this work will enable the future addition of a fourth track and electrification infrastructure on the Lakeshore East line.
- Electrification is a key part of building a quieter, faster, more efficient network across the region. The new fourth track will improve journey times for all transit trips on the Lakeshore East Corridor, improve reliability and deliver more service within the City of Toronto. For more information on this project and to see all construction notices please visit [metrolinx.com/lakeshoreastrailcorridor](http://metrolinx.com/lakeshoreastrailcorridor).

**Thank you for your patience as we work to transform the rail corridor in your area.**

Visit our Agincourt Community Office:  
Address: 4142 Sheppard Avenue East  
Tel: 416-202-3900

*Note our office is closed due to COVID-19 precautions. The phone number above is actively monitored.*

### Contact Us:

Write to us at: [TorontoEast@metrolinx.com](mailto:TorontoEast@metrolinx.com)  
Find us on Twitter @GOExpansion  
Visit the website: [www.metrolinx.com](http://www.metrolinx.com)  
Disponible en français