

Pre-construction Investigative Works Continue at Long Branch GO Station including Overnight Work

Late October 2022 to Late December 2022



An aerial image showing the work zone. The work zone depicted is approximate and for illustrative purposes only.

PROJECT INFORMATION

Metrolinx's GO Expansion program is delivering more GO service across the network, including trains every 15- minutes or better on the Lakeshore West Rail Corridor. To support GO Expansion, we are upgrading the rail network and our GO stations to enable more frequent and fully accessible service. This includes accessibility and amenity improvements to Toronto's Long Branch GO Station located at 20 Brow Drive in Etobicoke.

WHAT WORK IS TAKING PLACE?

As part of early works for the Long Branch Station upgrades, crews are continuing to perform Geotechnical testing, utility daylighting, and sewer system inspection works. This work includes installation of vertical boreholes for monitoring of existing soil conditions, locating of nearby utilities by a hydrovac truck, as well as, closed-circuit television video (CCTV) inspection of existing sewer pipes. Please see table on the next page for more details.

Construction Activities	Scheduled Start Date	Expected Duration	Work Hours	Description of Work
Geotechnical Testing & Sampling	Late October 2022	Approx. 2 Weeks	Overnight Shift	Crews will use a track mounted drill rig to drill one borehole at a time for soil investigation within the rail corridor. The duration for intermittent night work is approximately 2 weeks.
Utility Daylighting and pre-construction investigative works	Late October / November 2022	Approx. 4 weeks	Day & Overnight Shifts	Existing underground utilities will be uncovered in small sections using a hydrovac truck. This work is done to locate and record depth for the protection of existing utilities. Each area will be immediately backfilled. The duration for intermittent night works is approximately 4 weeks.
Sewer CCTV Investigation	November 2022	Approx. 2 weeks	Day Shift	CCTV inspection of sewer structures from the roadway. Sewer structure lids will be removed, and pipes will be cleaned using a hydrovac truck. A camera will be navigated through the sewer pipes to take footage of existing pipe conditions. Sewer lids will be immediately replaced following the inspection.
* Please note that work may be rescheduled due to weather conditions or unforeseen circumstances				

WHAT TO EXPECT?

Residents should expect some noise, vibration, dust, and site lighting. Our operation staff will take reasonable precautions to minimize disturbances to residents and commuters, including but not limited to the following:

- No idling of non-essential equipment
- Pointing lights away from residential windows
- Work area will be safely delineated

HOURS OF WORK

- Day work is expected to take place Monday to Friday between 7:00 a.m. and 5:00 p.m.
- Overnight work is expected to take place Monday to Saturday between 7:00 p.m. and 5:00 a.m.

TRAFFIC & PEDESTRIAN DETAILS

- Short-term partial lane traffic impacts are anticipated during this work.
- Increased construction vehicles and equipment can be expected in the work area.
- Pedestrians will not be impacted at this time.
- Please exercise caution around active construction sites.
- Access to driveways will be maintained at all times.

This construction notice can be translated into a different language upon request by emailing us at TorontoWest@metrolinx.com

Write to us at: TorontoWest@metrolinx.com
 Visit the website: www.metrolinx.com/longbranch
 Find us on Twitter @GOExpansion

Cet avis de travaux de construction est disponible en français. Si vous êtes intéressé, veuillez envoyer un courriel à TorontoWest@metrolinx.com

Call us: 416-202-6911
 Subscribe to the Toronto West e-blast: www.metrolinx.com/subscribe